Progress Update Summer 2015

Denny North 275/400kV Substation

The new Transformers have been installed works will continue through to the final completion mid-2016.

Denny to Carbrook Mains - The new section of the overhead line from Carbrook Mains to Denny North Substation was successfully installed and energised in November 2014.

Carbrook Mains (A9) and Manor Powis (A907) - The assembly and erection of the towers in this section are expected to be complete by the Summer. Conductoring works will commence from Summer 2015.

> Manor Powis and the Wharry Burn area -Construction of access tracks, enabling works and public road improvements are underway in the Sherrifmuir area. Foundations for the towers in this

section started in the spring, assembly and erection of towers will take place throughout 2015. Conductoring works are planned for Autumn 2015.









