

## Denny North 275/400kV Substation

There are a number of stages to the construction work of the substation and towers. At this stage works will be mainly contained within the substation.

The new substation a significant part of the project, was successfully energised at the beginning of September. Work will continue through to its final completion in 2016.



## Overhead line Denny - Wharryburn

**Denny to Carbrook Mains** - 5 towers are erected, a further 5 will be complete in this area by Christmas 2014. Conductoring works (installation of the overhead wires) are planned to start early October 2014 and be complete by Dec 2014.



**Carbrook Mains (A9) and Manor Powis (A907)** - 60% of the tracks have been installed in this area. Foundation works for 10 towers are complete. From October 2014 into early Spring 2015, foundation works for the remaining towers will continue along with erection of the towers in this section. Conductoring works for this section are planned for late 2015.

**Manor Powis and the Wharry Burn area** - construction of access tracks, access roads and public road improvement are underway. Work on the foundation for the towers will start late 2014 and the assembly and erection of towers will take place throughout 2015, with Conductoring works being undertaken Autumn 2015.