


Progress Update February 2015



Denny North 275/400kV Substation

Denny North 275/400kV Substation- Works are continuing within the Substation in preparation for the Transformers which will arrive on site 1st March, 2015. The new Substation is a significant part of the Beaully Denny project and was energised in September, 2014, works will continue through to its final completion mid-2016.



Overhead line Denny - Wharryburn

Denny to Carbrook Mains - The new section of the overhead line from Carbrook Mains to Denny North Substation was successfully installed and energised in November 2014.

Carbrook Mains (A9) and Manor Powis (A907) – 100% of the tracks have been installed. Foundation works for the towers in is 77% complete. The assembly and erection of the towers in this section will take place from February until summer 2015. Conductoring works will commence from Summer 2015.



Manor Powis and the Wharry Burn area - Construction of access tracks, enabling works and public road improvements are underway in the Sherrifmuir area. Forestry Commission Scotland has upgraded the car park at Pendreich Forest with funding provided by SP Energy Networks. A new access path to the start of Dumyat Hill has been constructed and is situated at the north end of the car park. It climbs up the hill and through the woodland and joins onto the start point of the original hill path.

Foundations for the towers in this section will start spring 2015 and the assembly and erection of towers will take place throughout 2015, with Conductoring works being undertaken Autumn 2015.