

## Coylton substation to New Cumnock substation and new overhead line

### Coylton Substation

Works here are now contained within the substation. The main plant works are approaching 90% complete and on target for completion in November 2014.

Some works will continue into 2015 these will include landscaping and removal of temporary access works in conjunction with the Over Head Line works.



### New Overhead Line - Coylton Substation to New Cumnock Substation

Activity in the area will continue as work progresses on the construction of the towers. This work is expected to be completed by the Autumn of 2015.



### New Cumnock Substation



This substation will collect electricity from proposed wind farms and transform it into a suitable voltage to transmit along the overhead line and into the existing electricity network.

Work continues to provide the base for the substation and house the mechanical and electrical infrastructure to be installed.

- Main civil works due to be complete by Dec 14
- Transformer transport deliveries in Autumn 14
- Most bulk material delivered to site by Dec 14 which will reduce movements on roads
- Main electrical installation complete and energised Autumn 15

