

13.2 Appendix A13.2 - Generating Plant Installation and Commissioning Tests
(1) Type approved generating plant (>16A per phase but ≤ 50 kW 3 phase or 17 kW 1 phase)

Confirmation of commissioning of a type approved **Generating Plant** connected in parallel with the public **Distribution System** – in accordance with Engineering Recommendation G59/2.

Site Details	
Site address (inc. post code)	
Telephone number	
Customer supply number (MPAN)	
Distribution Network Operator (DNO)	
Contact Details	
Generator name	
Contact person	
Contact telephone number	
Generating Plant Details	
Manufacturer and model type	
Serial number of each Generating Unit	
Serial number / version numbers of software (where appropriate)	

Rating (kVA) and power factor (under normal running conditions)	
Maximum peak short circuit current (A)	
Type of prime mover and fuel source	
Location of Generating Plant within the Customers Installation	
Location of multi pole isolator	

Installer Details	
Installer	
Accreditation/Qualification:	
Address (incl post code)	
Contact person	
Telephone Number	
Fax Number	
E-mail address	
Information to be Enclosed	
Final copy of circuit diagram	
Generating Plant Type Verification test sheet or web address if appropriate	
Computer print out (where possible) or other schedule of protection settings	

Electricity meter(s) make and model:

Declaration - to be completed by Installer		
The Generating Plant installation complies with the relevant sections of Engineering Recommendation G59/2.		
The Loss of Mains protection has been proved by a functional test carried out as part of the on-site commissioning, eg a momentary disconnection of the supply to the Generating Plant in order to prove that the Loss of Mains protection operates as expected.		
Protection settings have been set to comply with Engineering Recommendation G59/2.		
The protection settings are protected from alteration except by prior written agreement between the DNO and the customer or his agent.		
Safety labels have been fitted in accordance with Section 11.2 of Engineering Recommendation G59/2.		
The installation complies with the relevant sections of BS7671 and an installation test certificate is attached.		
Comments (continue on separate sheet if necessary)		
	Signature:	Date: