



Scottish Power Energy Networks
Customer Example PoW - FWKS

Project Status Date NA
Printed On Thu 12/05/22 at 10:36

ID	Task Name	Duration	Predec	Start	Finish	2021	H1	H2	2022	H1	H2	2023	H1	H2
1	33kv PoC Customer Connections	391 days		Mon 18/10/21	Mon 17/04/23			18/10/2021					17/04/2023	
2	Quote	37 days		Mon 18/10/21	Tue 07/12/21			18/10/2021		07/12/2021				
3	Application received	1 day		Mon 18/10/21	Mon 18/10/21									
4	Design engineer appointed	1 day	3	Tue 19/10/21	Tue 19/10/21									
5	Prepare offer/variation	15 days	4	Wed 20/10/21	Tue 09/11/21									
6	Offer Acceptance	20 days	5	Wed 10/11/21	Tue 07/12/21									
7	Statement of Works	208 days		Wed 08/12/21	Fri 23/09/22			08/12/2021			23/09/2022			
8	Process initiated by SPD	1 day	6	Wed 08/12/21	Wed 08/12/21									
9	Information request from SPD	1 day	8	Thu 09/12/21	Thu 09/12/21									
10	SPD submit application to NGESO	5 days	9	Fri 10/12/21	Thu 16/12/21									
11	NGESO deem application competency	60 days	10	Fri 17/12/21	Thu 10/03/22									
12	Application clock-start	1 day	11	Fri 11/03/22	Fri 11/03/22									
13	NGESO provide SPD Variation Notice offer	60 days	12	Mon 14/03/22	Fri 03/06/22									
14	SPD issue Variation Notice offer	10 days	13	Mon 06/06/22	Fri 17/06/22									
15	Customer accept Variation Notice	40 days	14	Mon 20/06/22	Fri 12/08/22									
16	Customer pays Acceptance - Stage 2 invoice	30 days	15	Mon 15/08/22	Fri 23/09/22									
17	Land &Planning	322 days		Wed 08/12/21	Thu 02/03/23			08/12/2021				02/03/2023		
18	Land officer appointed	1 day	6	Wed 08/12/21	Wed 08/12/21									
19	ESCOM number	1 day	18	Thu 09/12/21	Thu 09/12/21									
20	Land Search / Engage with Land Owners & Councils & Confirm Development Works Can Proceed	20 days	19	Fri 10/12/21	Thu 06/01/22									
21	Planning Permission, Wayleaves, Servitudes process	240 days	20	Fri 07/01/22	Thu 08/12/22									
22	Planning Permission, Wayleaves, Servitudes Granted	60 days	21	Fri 09/12/22	Thu 02/03/23									
23	Customer Appoints ICP / IDNO	10 days	6	Wed 08/12/21	Tue 21/12/21									
24	ICP Design Phase	300 days	23	Wed 22/12/21	Tue 14/02/23			22/12/2021				14/02/2023		
25	ICP Design Phase	100 days		Wed 22/12/21	Tue 10/05/22									
26	ICP Procurement	200 days	25	Wed 11/05/22	Tue 14/02/23									
27	ICP/Customer works	270 days	23	Wed 22/12/21	Tue 03/01/23			22/12/2021				03/01/2023		
28	ICP Schedule of works (duration dependant on work required)	250 days	23	Wed 22/12/21	Tue 06/12/22									
29	Customer Handing over s/s (LV connection complete)	20 days	28	Wed 07/12/22	Tue 03/01/23									
30	Cable Terminations	3 days		Thu 05/01/23	Mon 09/01/23							05/01/2023	09/01/2023	
31	33kV Cable terminations	2 days	29	Thu 05/01/23	Fri 06/01/23									
32	33kV cable testing	1 day	31	Mon 09/01/23	Mon 09/01/23									
33	Commissioning Works	35 days		Tue 10/01/23	Mon 27/02/23							10/01/2023	27/02/2023	
34	Initial Commissioning	5 days	32	Tue 10/01/23	Mon 16/01/23									
35	Protection Commissioning (inc G99 testing)	30 days	34	Tue 17/01/23	Mon 27/02/23									
36	Pre- Energisations	4 days		Tue 28/02/23	Fri 03/03/23							28/02/2023	03/03/2023	
37	Check Wayleaves	1 day	35	Tue 28/02/23	Tue 28/02/23									
38	Check Drawings/Aslaids	1 day	35,37	Wed 01/03/23	Wed 01/03/23									
39	Check Metering	1 day	35,38	Thu 02/03/23	Thu 02/03/23									
40	MSP 3.2	1 day	35,39	Fri 03/03/23	Fri 03/03/23									
41	Energisation	6 days		Mon 10/04/23	Mon 17/04/23							10/04/2023	17/04/2023	
42	Receive / Review & Accept Project Documentation	5 days	40	Mon 10/04/23	Fri 14/04/23									
43	Energise supply	1 day	35,42	Mon 17/04/23	Mon 17/04/23									

Approved by _____ (PM)

Approved by _____ (M Team)

Task

Critical Task

Milestone

Summary

Rolled Up Task

Rolled Up Critical Task

Rolled Up Milestone

Rolled Up Progress

Split

External Tasks

Project Summary

Group By Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

Progress

Deadline

33kV POC

Page 1 of 1