



Scottish Power Energy Networks

Customer Example PoW - FWKS

ID	Task Name	Duration	Precedence	2021		2022		2023		2024		2025	
				H1	H2	H1	H2	H1	H2	H1	H2		
1	33kv FWKS Customer Connections	805 days											
2	Quote	37 days											
3	Application received	1 day											
4	Design engineer appointed	1 day	3										
5	Prepare offer/variation	15 days	4										
6	Offer Acceptance	20 days	5										
7	Statement of Works	208 days											
8	Process initiated by SPD	1 day	6										
9	Information request from SPD	1 day	8										
10	SPD submit application to NGENSO	5 days	9										
11	NGESO deem application competency	60 days	10										
12	Application clock-start	1 day	11										
13	NGESO provide SPD Variation Notice offer	60 days	12										
14	SPD issue Variation Notice offer	10 days	13										
15	Customer accept Variation Notice	40 days	14										
16	Customer pays Acceptance - Stage 2 invoice	30 days	15										
17	Land & Planning	322 days											
18	Land officer appointed	1 day	6										
19	ESCOM number*	1 day	18										
20	Land Search / Engage with Land Owners & Councils & Confirm Development Works Can Proceed	20 days	19										
21	Planning Permission, Wayleaves, Servitudes process	240 days	20										
22	Planning Permission, Wayleaves, Servitudes Granted	60 days	21										
23	Design	100 days											
24	Stage 1	20 days	6										
25	Stage 2	20 days	24										
26	Stage 3	20 days	25										
27	Stage 4	20 days	26										
28	Stage 5	20 days	27										
29	Payment Schedule	125 days											
30	Payment 1 (stage 1/2 payment)	1 day	6										
31	Payment 2 - Long lead items payment	5 days											
32	Payment 3 - Civil works, Cable and ducting orders	1 day											
33	Payment 4	1 day											
34	Procurement	449 days											
35	Order Tech Spec document	30 days	30										
36	Order Long Lead Items	40 wks	35										
37	Ducting and ducting order	80 days	32,36										
38	Free issue equipment order	1 day	37										
39	Raise Road Notices	60 days	30,38										
40	Liase with Council and Excavating/OHL contactor	20 days	30,39										
41	Civil works	210 days											
42	Sectionalised route plan	60 days	16,22,										
43	Excavating and ducting/OHL works	150 days	42										
44	Contractor Electrical works	20 days											
45	Cable pulling	10 days	43										

Approved by _____ (PM) Approved by _____ (M Team)	<table border="0" style="width: 100%;"> <tr> <td style="width: 15%;">Task</td> <td style="width: 15%;"></td> <td style="width: 15%;">Rolled Up Milestone</td> <td style="width: 15%;"></td> <td style="width: 15%;">Inactive Task</td> <td style="width: 15%;"></td> <td style="width: 15%;">Manual Summary</td> <td style="width: 15%;"></td> </tr> <tr> <td>Critical Task</td> <td></td> <td>Rolled Up Progress</td> <td></td> <td>Inactive Milestone</td> <td></td> <td>Start-only</td> <td></td> </tr> <tr> <td>Milestone</td> <td></td> <td>Split</td> <td></td> <td>Inactive Summary</td> <td></td> <td>Finish-only</td> <td></td> </tr> <tr> <td>Summary</td> <td></td> <td>External Tasks</td> <td></td> <td>Manual Task</td> <td></td> <td>Progress</td> <td></td> </tr> <tr> <td>Rolled Up Task</td> <td></td> <td>Project Summary</td> <td></td> <td>Duration-only</td> <td></td> <td>Deadline</td> <td></td> </tr> <tr> <td>Rolled Up Critical Task</td> <td></td> <td>Group By Summary</td> <td></td> <td>Manual Summary Rollup</td> <td></td> <td></td> <td></td> </tr> </table>	Task		Rolled Up Milestone		Inactive Task		Manual Summary		Critical Task		Rolled Up Progress		Inactive Milestone		Start-only		Milestone		Split		Inactive Summary		Finish-only		Summary		External Tasks		Manual Task		Progress		Rolled Up Task		Project Summary		Duration-only		Deadline		Rolled Up Critical Task		Group By Summary		Manual Summary Rollup			
Task		Rolled Up Milestone		Inactive Task		Manual Summary																																											
Critical Task		Rolled Up Progress		Inactive Milestone		Start-only																																											
Milestone		Split		Inactive Summary		Finish-only																																											
Summary		External Tasks		Manual Task		Progress																																											
Rolled Up Task		Project Summary		Duration-only		Deadline																																											
Rolled Up Critical Task		Group By Summary		Manual Summary Rollup																																													



Scottish Power Energy Networks

Customer Example PoW - FWKS

Project Status Date NA
Printed On Thu 12/05/22 at 10:10

ID	Task Name	Duration	Predecessor	2021		2022		2023		2024		2025
				H1	H2	H1	H2	H1	H2	H1	H2	H1
46	Jointing	10 days	45									
47	Customer Handing over s/s	30 days										
48	District Delivery	431 days										
49	Switchgear delivery	5 days	36									
50	Electrical partner s/s fit out	10 days	49,43,									
51	Telecoms installation and commissioning	30 days	50									
52	Cable Terminations	3 days										
53	33kV Cable terminations	2 days	46,50,									
54	33kV cable testing	1 day	53									
55	Commissioning Works	35 days										
56	Initial Commissioning	5 days	54,48									
57	Protection Commissioning (inc G99 testing)	30 days	56									
58	Pre- Energisations	4 days										
59	Check Wayleaves	1 day	57,51									
60	Check Drawings/Aslaid	1 day	57,59									
61	Check Metering	1 day	57,60									
62	MSP 3.2	1 day	57,61									
63	Energisation	6 days										
64	Receive / Review & Accept Project Documentation	5 days	62									
65	Energise no1 supply TBC	1 day	57,64									

Approved by _____ (PM)	Task	Rolled Up Milestone	Inactive Task	Manual Summary
Approved by _____ (M Team)	Critical Task	Rolled Up Progress	Inactive Milestone	Start-only
	Milestone	Split	Inactive Summary	Finish-only
	Summary	External Tasks	Manual Task	Progress
	Rolled Up Task	Project Summary	Duration-only	Deadline
	Rolled Up Critical Task	Group By Summary	Manual Summary Rollup	