




33kV Major Generation Connections

Duration (months): 24-42

Start: Fri 11/08/17
Finish: Fri 16/04/21




Days	Type	Weeks
104	Servitude without planning	15
160	Servitude with planning	23
68	Wayleave without planning	10
124	Wayleave with planning	18



Start: Fri 11/08/17
Finish: Fri 16/04/21

[illegible]





Task	Duration (days)	Month																														
		1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	25	27	28	29	30	
<div><div></div><div>Quote Process</div></div>	277																															
<div><div></div><div>Land & Planning</div></div>	178																															
Land & Planning services requested (Service Request form sent) & ESCOMS job created	5																															
Land Referencing / Land Search to identify landowners (includes site visits)	21*																															
Enter negotiations and agree permissions	14																															
Receive signed wayleave (Option 1)	28																															
Legal process to secure permanent servitude rights (Option 2)	64																															
Obtain planning permission	56																															
<div><div></div><div>District Major Project Design</div></div>	171																															
<div><div></div><div>District Delivery</div></div>	342																															

*may not be required if only 1 land owner



Start: Fri 11/08/17
Finish: Fri 16/04/21









Duration (months): 24–42

Start: Fri 11/08/17
Finish: Fri 16/04/21

[illegible]







Start: Fri 11/08/17
Finish: Fri 16/04/21

